

2017 PECO BI-WEEKLY CONSTRUCTION REPORT ACCELERATED GAS INFRASTRUCTURE MODERNIZATION PROJECT (AGIMP)

CONSTRUCTION IN PROGRESS

CONSTRUCTION COMPLETE

RESTORATION COMPLETE

BRIDGEPORT BORO

Street	From	To	Construction Start	Construction Complete [E]
Bush St	Holstein St	Rambo St	4/10/2017	11/24/2017
Ford St	Front St	Rambo St	4/10/2017	11/24/2017
Fourth St	w/o Ford St	east of Depot St	4/10/2017	11/24/2017
Grove St	Holstein St	Rambo St	4/10/2017	11/24/2017
Holstein St	Prospect Ave	Ford St	4/10/2017	11/24/2017
Prospect Ave	Holstein St	Rambo St	4/10/2017	11/24/2017
Rambo St	Ford St	Bush St	4/10/2017	11/24/2017
Eighth St	Dekalb St	Ford St	4/3/2017	6/14/2017
Green St	Ford St	Sixth St	4/3/2017	6/14/2017
Mill St	Eighth St	south of Seventh St	4/3/2017	6/14/2017
Ninth St	Green St	Ford St	4/3/2017	6/14/2017
Bush St	Rambo St	Ninth St	6/15/2017	11/24/2017
Grove St	Ninth St	east of Ninth St	6/15/2017	11/24/2017
Ninth St	Ford St	Grove St	6/15/2017	11/24/2017
Ford St	Seventh St	Green St	5/2/2017	11/24/2017
Mill St	Seventh St	south of Sixth St	5/2/2017	11/24/2017
Seventh St	Green St	Ford St	5/2/2017	11/24/2017
Ford St	at Green St		10/11/2017	11/24/2017

Notes:

- Streets with Construction Completion dates of 11/1/2017 and later are likely to have temporary restoration until spring. All trenches will be prepared for winter months and maintained by PECO contractors until such time as permanent restoration is complete.
- Nov 1st through March 15th - Permanent restoration will be weather dependent, daytime and nighttime temperatures must be 40° and rising for three consecutive days.



BRIDGEPORT BORO

Street	From	To	Construction Start	Construction Complete [E]
Coates St	Oak Alley	Holstein St	6/16/2017	12/1/2017
Grove St	Union Ave	Rambo St	6/16/2017	12/1/2017
Hurst St	Union Ave	Holstein Ave	6/16/2017	12/1/2017
Prospect Ave	Rambo St	Union Ave	6/16/2017	12/1/2017
Rambo St	Bush St	Coates St	6/16/2017	12/1/2017
Union Ave	Coates St	Hurst St	6/16/2017	12/1/2017
Prospect Ave	at Rambo St		10/18/2017	12/1/2017
Ford St	at Front St		7/31/2017	10/22/2017
DeKalb St	at Front St		5/8/2017	12/15/2017
Depot St	Front St	Fourth St	5/8/2017	12/15/2017
Front St	at Green St		5/8/2017	12/15/2017
Second St	Depot St	w/o Depot St	5/8/2017	12/15/2017

Notes:

1. Streets with Construction Completion dates of 11/1/2017 and later are likely to have temporary restoration until spring. All trenches will be prepared for winter months and maintained by PECO contractors until such time as permanent restoration is complete.
2. Nov 1st through March 15th - Permanent restoration will be weather dependent, daytime and nighttime temperatures must be 40° and rising for three consecutive days.

